Original / Duplicate / Triplicate

CONTRACT CERTIFICATE

No. **2nd & Part bill** (For Other Works) Date.....20.....

Division: Yelahnaka Division Sub Division: Yelahnaka Division.

Bill Received No.....Dated.....Cash Book Voucher No.....dated.....

Scheduled Docket No.....

Name of Work : Improvements to roads, drains and other developmental works at 5th phase, puttenahalli, ISAAC layout kondappa layout, kamakshamma layout, hanumappa layout, A sector and surrounding areas in ward No 02 & 04 of yelahanka Division under Amruth Nagarothan Grants. (PACKAGE No-02)

Job Code No:002-23-000003 **Est. cost: 1250.00 lakhs**

Name of Contractor and Full Address : SRI.Yogesha [Nandhi Construction] Mandya.

Work Order No:**BBMP/EE/YNK.D/EPMT-06/W.O/37/2022-23,** **Dated : 05-09-22**

Certified that the measurements were taken by me on 12/4/23 and recorded in pages..... of measurement Book No..... and that the work is satisfactorily executed.

For M/s. NANDI CONSTRUCTION

Partners

Contractor **Officer-in-charge of work**

Certified that the measurements were taken by me on 12/04/2023 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Banga

12/4/2023

If Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being.....percent Rs.....
3) Deduct amount to be held in Balance
4) Deduct Payment :
   a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D No.....
   Amount adjusted towards cash advance recovery of
   b) Payments cost store or other materials supplied.
   Now made recovery of amount creditable to this/other work
   Amount paid on this bill Cheque/Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the office Cash Book Voucher No.....
   date .....less adjustments
7) Net amount due to or from contractor

Unadjusted items

8) Advance to contractor for materials brought to site (as detailed) within value of Governme
   For materials supplied

For M/s. NANDI CONSTRUCTION

Partners

Contractor's Signature

Received Rs.....(in words)

By Cash and by adjustment of Payment as per memorandum.

Witnesses : (For use in the Office)

1.

2.

For M/s. NANDI CONSTRUCTION

Partners

Dated.....Signature of Contractor

Paid by me by cheque No.....Dated.....

Cash Rs.....Dated.....

Initials of Officer Making Payment **Executive Engineer**

Sl No	Description of Work	Unit	As per Shedule -B			Previous measurement		Present Measurement			Up to date	
145	Suppling and running GI/Copper conductor for grounding and (along with other wires in conduit system of wiring) using necessary suitable size clamps, nails, guttas / spacers. GI Wire c) 8SWG	PerMtr	540.00	21.28	11492.00	0.00	0.00	0.00	21.28	0.00	0.00	0.00
146	Supplying tinned copper lugs crimping and wiring to terminal point for wire of the following sizes.2.5sqmm.	Each	650.00	4.48	2912.00	0.00	0.00	0.00	4.48	0.00	0.00	0.00
147	Supplying tinned copper lugs crimping and wiring to terminal point for wire of the following sizes.-35Sqmm Long Barrel	Each	100.00	36.00	3600.00	0.00	0.00	0.00	36.00	0.00	0.00	0.00
148	Supplying and fixing of Electronic Ballast suitable for T8 Lamp with housing made of Pre-coated steel/PC, Operating voltage range from 180V to 265V, 50Hz AC power Supply flicker free warm start with over voltage protection, Inrush current protection, De-activated lamp protection & End of Lamp life protection with PF> 0.95 & TC(deg C) > 65 degC. Operating voltage range from 180V to 265V, 50Hz AC power Supply.	Each	45.00	878.86	39549.00	0.00	0.00	0.00	878.86	0.00	0.00	0.00
149	Fixing all types and all capacities of fluorescent / false ceiling / spot light / CFL / LED fittings indoor on the wall / ceiling / rafters / girders using 23/0.0076" twin twisted PVC insulated wires, required Nos of round blocks and clamps. 14.7.1 On wall / ceiling / Rafter / Girders	Each	52.00	133.22	6928.00	0.00	0.00	0.00	133.22	0.00	0.00	0.00
E1	Construction of Embankment by excavating the available approved Gravel/Murrum deposited at a place or borrow pits during or prior excavation with all lifts and lead, transportation to site, spreading, grading to required slope and compacting to meet the requirement complete as per specifications, Including cost of labour,rolling,water,all materials,usage& all other appurtenaces required to complete the work. (PWD SR 2021-22 Vol I Pg no 7 Item No 1.8)	Cum	1370.40	449.81	616414.00			1370.40	449.81	616414.00	1370.40	616414.00
E2	Providing, laying & fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, mortar, including cutting, griding the edge to half/full round wherever required, labour, curing completeas per specification.	Sqm	66.00	1274.45	84114.00			66.00	1274.45	84114.00	66.00	84114.00
	Total						**66622262.00**	**SUB TOTAL**		**25416946.00**		**9203920800**
	GST 12%						**11992007.16**	**GST 18%**		**4575050.28**		**16567057.44**
	Grand Total						**78614269.16**	**GRAND TOTAL**		**29991996.28**		**108606265.44**

CERTIFICATE

1 Certified that the work done is satisfactorily.

2 There is no departmental issues by BBMP

For M/s. NANDI CONSTRUCTION

Contractor
Partners

NEWZEN CONSULTANT ★ Bangalore ★ Consultants

Assistant Engineer

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Prov.)
Yelahanka, Bangalore

Asst. Executive Engineer
Zone

Sl No	Description of Work	Unit	As per Shedule -B			Previous measurement		Present Measurement			Up to date	
94	Supplying PVC ringtite pipes conforming to IS 4985:2000 with latest amendments and conveying to worksite, rolling and lowering into trenches, laying true to line and level and perfect linking at joints, testing and commissioning, including loading unloading at both destinations and cuts of pipes wherever necessary including jointing of PVC pipes and specials (excluding cost of specials) with jointing of approved type, with all labour with all lead & lift including encasing the pipe alround to a depth of not less than 15 cms. with soft gravel or selected earth available from the excavation etc. complete and giving necessary hydraulic test to the required pressure as per ISS (Contractor will make his own arrangements for procuring water for testing) etc. for:PVC pipes 110mm dia., 6 kg/sqcm & class 3	m	255.00	441.01	112458.00	0.00	0.00	0.00	441.01	0.00	0.00	0.00
95	Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 :1996 with manhole lid and suitable locking\ arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per spedfications	Ltr	5500.00	8.95	49225.00	0.00	0.00	0.00	8.95	0.00	0.00	0.00
96	Submersible Single Phase 3.00 HP - 90 LPM @ 66 m = 6 STG Outlet Dia - 2.00" Vol t5 UGD works	Each	2.00	32003.44	64007.00	0.00	0.00	0.00	32003.44	0.00	0.00	0.00
97	Providing and fixing gun metal non- return valve of approved quality (screwed end) :	Nos	18.00	618.98	11142.00	0.00	0.00	0.00	618.98	0.00	0.00	0.00
98	Providing and fixing ball valve (brass) of approved quality, High or low pressure, with plastic floats complete :	Each	18.00	402.96	7254.00	0.00	0.00	0.00	402.96	0.00	0.00	0.00
99	PTMT pillar cock (fancy) 15 mm foam flow.	Each	18.00	139.92	2519.00	0.00	0.00	0.00	139.92	0.00	0.00	0.00
100	Bottle trap 38 mm single piece moulded with height of 270 mm, effective length of tail pipe 260 mm from the centre of the waste coupling, 77 mm breadth with 25 mm minimum water seal, weighing not less than 263 gms	Each	28.00	273.11	7648.00	0.00	0.00	0.00	273.11	0.00	0.00	0.00
101	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipes ends should be covred using PVC end enclosures. run with 18SWG GI fish wire wherever necessary.19/20mm dia 2mm thick	Mtr	550.00	68.28	37554.00	0.00	0.00	0.00	68.28	0.00	0.00	0.00
102	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 25mm dia 2mm thick conforming to IS 2509 with suitable size bends, metal/PVC junction boxes adhesive paste etc., and running before concreting the slab. The conduit should be tied to the reinforcement rods by using binding wires and unused ways of junction boxes and pipes ends should be covred using PVC end enclosures. run with 18SWG GI fish wire wherever necessary.a)25mm dia 2 mm thick	Mtr	550.00	78.35	43093.00	0.00	0.00	0.00	78.35	0.00	0.00	0.00
103	Concealed Conduit System Supplying heavy gauge PVC conduit pipe 19/20mm dia 2mm metal/PVC junction boxes adhesive paste etc. By groove cutting in the wall and fixing by bracing U or J hooks and cement plastering up to the surface of the brick level and run with 18 SWG GI fish wire run through out the conduit wherever necessary.19/20mm dia 2mm thick	Mtr	550.00	83.95	46173.00	0.00	0.00	0.00	83.95	0.00	0.00	0.00